



PUBLIC SERVICE ANNOUNCEMENT

For Immediate Release
April 20, 2012

For More Information:
Dennis Stachewicz, Jr. 225-8377

McClellan Avenue Extension Project Schedule Revised

The City of Marquette continues to make progress with the McClellan Avenue Extension Project, according to the City of Marquette's Director of Planning and Community Development Dennis Stachewicz. "While some activities are slightly ahead of schedule, we still anticipate a September 25th date for the project's completion," he said. Weather may change the schedule, Stachewicz said, and major revisions will be announced to the media.

<i>Activity</i>	<i>Original Schedule</i>	<i>Revised Schedule</i>
Earth Excavation	Through April 18	Complete
Embankment Establishment	Through April 23	Through April 23
Sanitary Sewer Construction	April 12-24	Complete
Stream Channel Construction	April 23-May 1	April 26-May 4
Installation of Culvert Footings	April 24-May 1	May 4-May 11
Water Main Construction	April 25-May 16	April 18-May 10
Culvert Construction	May 2-8	May 14-18
Stream Channel Diversion	May 9 (One Day Only)	May 21 (One Day Only)
Sanitary and Water Services Installation	May 17-30	May 10-24
Storm Sewer Construction	May 31-June 18	May 24-June 12
Road Sub-base Installation	June 19-July 3	June 12-27
Traffic Lighting	July 25-August 21	July 25-August 21
Concrete Curb, Sidewalk and Ramp Installation	August 8-September 11	August 8-September 11
Bituminous Paving	September 12-19	September 12-19
Road Striping	September 25	September 25

#####